Load Test Report

Generator Model:	CAT G3412	**Date:**	**7/29/2025**
kW Rating:	420	**Technican:**	**Mike R.**
Serial Number:	7DB00767	**Stock ID/Job #**	**1654**

Procedure: 15 Minutes @ 50% Load; 15 Minutes @ 75% Load; 30 Minutes @ 100% Load; **Record Data in 15 Min Intervals Prior to Load Steps.** If load requirements are not achievable due to load bank steps, load unit as close to the load requirement as possible. Record in comments section below.

Time (Min)	Load %	kW	Amps			Volts			Hz	Oil Pressure	Water Temp.	Ambient Temp. (F)
			A	B	C	A-B	A-C	B-C				
1200	90	380	455	456	456	480	480	480	60	60	185	98
1215	90	380	455	455	455	480	480	480	60	58	190	98
1230	90	380	455	455	455	480	480	480	60	58	205	99
1245	90	380	455	455	455	480	480	480	60	58	205	99
1300	90	380	455	455	455	480	480	480	60	58	205	99
1315	100	420	510	510	510	480	480	480	60	58	207	99

COMMENTS: Unit Hours 1714

15814 Champion Forest Dr. #316 - Spring, TX 77379
www.ninexpower.com
281/813.4923