Load Test Report

Generator Model:	CAT CG137-8	**Date:**	**12/19/2025**
kW Rating:	275	**Technican:**	**K&R Operating**
Serial Number:	FPL00108	**Stock ID/Job #**	**1639**

Procedure: 30 Minutes @ 25% Load; 60 Minutes @ 100% Load; **Record Data in 15 Min Intervals Prior to Load Steps.** If load requirements are not achievable due to load bank steps, load unit as close to the load requirement as possible. Record in comments section below.

Time (Min)	Load %	kW	Amps			Volts			Hz	Oil Pressure	Water Temp.	Ambient Temp. (F)
			A	B	C	A-B	A-C	B-C				
0	93	255	320	320	320	483	483	483	60	77	185	70
30	93	257	323	323	323	483	483	483	60	77	185	72
60	93	258	325	325	325	484	483	482	60	77	185	72
90	95	262	330	330	330	481	480	483	60	76	187	74
120	95	262	329	329	329	481	480	483	60	76	187	75
150	95	262	330	330	330	481	481	482	60	76	187	75
180	95	264	330	330	330	481	481	483	60	77	185	75
210	95	263	330	330	330	483	482	483	60	77	185	75

COMMENTS: Unit Hours 17335

15814 Champion Forest Dr. #316 - Spring, TX 77379
www.ninexpower.com
281/813.4923